

# Lee's Pakaraka/Stronvar Road Intersection Upgrade



**VALUE:** \$200,000.00 **LOCATION:** Stronvar Road **COMPLETION DATE:** November 2008 **CONTACT:** Alex Birch Masterton District Council 06 370-6300 Bruce Vincent CPG

## Scope of Works

To increase the safety of a dangerous intersection by upgrading the roadway.

Project	Value	Project Details
<b>Pipe Laying</b>	\$20,000.00	Install new approximately \$20,000.00 worth of sumps, soak pits and culvert crossings. 300mm to 1050mm pipe size.
<b>Pavement &amp; Resurfacing</b>	\$150,000.00	Import over 2500 cubic metres of basecourse and install it while maintaining full traffic flow. Reseal 4000 metres of roadway.
<b>Structures</b>	\$15,000.00	Installed 100 metres of Guard rail.
<b>Health &amp; Safety</b>	\$6,000.00	We are a company committed to Health and Safety. We had an internal audit on the site by our Health and Safety Representative and all the works complied.
<b>Traffic Management</b>	\$7,000.00	Provide full traffic management on a major log hauling route with up to 50 truck and trailers per day. The work was at the bottom of a very long steep hill and we had to have over two kilometres of advance warning signs up. As part of our TMP we used Level 3 high capacity signs.
<b>Environmental Management</b>	\$10,000.00	Installed a 1050mm culvert in a stream as per WCC consent requirements. Once again we set up a bypass and the fish life was not disturbed.
<b>Tender Price:</b>	\$156,000.00	Additional metal was brought in as the volumes were under scheduled.
<b>Final Contract Price</b>	\$180,000.00	Additional work was given to us. We placed more rock armour.
<b>Sub-Contractors</b>	Nil	Nil
<b>Contractors Performance</b>	<p>The project was completed on time and within budget. Providing constant access for the local residents while adhering to all Health and Safety Regulations was an important feature of this project. Working around the school bus drop off area, we protected students and provided a safe environment for the community.</p> <p>All of the work was completed to the strict requirements of Wellington Regional Councils Resource consent conditions.</p>	

Commencement dates	Completion Date	Original Due Date	Extended Due Date	Explanation of Differing Dates
Oct 2008	Nov 8 2008	Nov 30 2008	TBA	TBA