

Carterton Sewer Upgrade



VALUE: \$250,000.00 LOCATION: Carterton COMPLETION DATE: 23rd June 2009

CONTACT: Bill Sloan (Opus) 027-247-5829

Scope of Works

The scope of this project was to upgrade existing sewer system because of high infiltrations on various streets in Carterton.

Project	Value	Project Details
Pipe Laying	\$150,000.00	Installed 2 kilometres of 150mm PVC pipe including connections using open trenching methodology. Installed 50 metres 150mm HDPE using Trenchless methodology.
Manholes and Structures	\$40,000.00	Installed 10 1050mm manholes up to 3.5 metres in depth.
Pavement & Surfacing	\$40,000.00	Reinstatement of trenches using two coat chip seal. Installation of concrete footpaths and vehicle entrances.
Health & Safety	\$5,000.00	Project was completed without incident.
Traffic Management	\$5,000.00	Entire project was completed in public roadways.
Environmental Management	\$5,000.00	All existing sewer was contained and the project was completed without incident.
Tender Price:	\$327,000.00	
Final Contract Price	\$250,000.00	Existing sewer laterals were in good condition so there was no need to replace them.
Contractors Performance	All works were completed on time and to budget with no complaints.	

Commencement dates	Completion Date	Original Due Date	Extended Due Date	Explanation of Differing Dates
May 2009	June 2009			