

Champion Street Sewer Upgrade



VALUE: \$800,000.00 **LOCATION:** Porirua **COMPLETION DATE:** 30 April 2007
CONTACT: Tristan Reynard (GHD) 04 570-0411
 John Oldfield 9 (Porirua District Council) 04 237-5089

Scope of Works

The scope of this project was to install a new 525mm UPVC Trunk Sewer Line to upgrade an existing one.

Project	Value	Project Details
Pipe Laying	\$650,000.00	Install 900 metres of 525mm UPVC sewer and 200 metres of 315mm Ductile Iron Trunk watermain.
Pavement & Surfacing	\$35,000.00	Reinstate the work area through river crossings and pathways.
Structures & Manholes	\$75,000.00	Install 10 1200mm manholes and a insitu box chamber 4m long by 2.5 metres wide by 3 metres deep.
Health & Safety	\$10,000.00	Worked directly out front of houses and business centre while providing a safe environment.
Traffic Management	\$2,750.00	Design TMP and adhere to for Transit and Porirua City Council.
Environmental Management	\$15,000.00	During the entire time of construction we had to maintain the flow of the Stream to allow free passage of fish. Wellington Regional council had a huge list of requirements while working in the area. The requirements were stringent and all were adhered to without an incident.
Tender Price:	\$778,000.00	
Final Contract Price	\$800,000.00	
Contractors Performance	The project was completed on time and within budget. In the initial construction phase several unforeseen circumstances presented themselves as obstacles for the work to be completed on time and to budget. We worked with the design consultants and came up with solutions that allowed us to complete the work on time and to budget.	

Commencement dates	Completion Date	Original Due Date	Extended Due Date	Explanation of Differing Dates
January 10 th 2007	30 th April 2007	June 2007	Nil	Nil