

Peel Place Sewer River Crossing



VALUE: \$300,000.00 **LOCATION:** Wainuiomata **COMPLETION DATE:** May 5th 2006

CONTACT: Nick Benson (Truebridge Callender Beach), 029 473 1496

Scope of Works

The scope of this contract was to install three pipelines under the river at a deeper depth to replace the sewer line that was corrupted at the river crossing. The line was set up as a siphon.

Project	Value	Project Details
Pipe Laying	\$150,000.00	Install 300 metres of 355mm HDPE, 150 metres of 280mm HDPE, valves bends etc <u>7 metres deep under the river.</u>
Pavement & Surfacing	\$5,000.00	The work was done in a urban park with grass as the only reinstatement.
Structures & Manholes	\$55,000.00	Install an 8 metre deep 3 metre diameter manhole, Install an insitu chamber 2m x 2m x 5m long, install 1800mm 4 meter deep manhole.
Earthworks	\$55,000.00	Batter the trench back for safety reasons, included moving over 5500m ³ of material and replacing.
Health & Safety Traffic Management	\$15,000.00	A huge hole that was over 7 metres deep was dug in a park. The area was fenced with child proof fencing and there was not an injury or incident.
Environmental Management	\$5,000.00	The Resource Management Plan of Wellington Regional Council called for the continued flow of the stream allowing free passage for fish during the excavation under the river. All was completed to WRC requirements.
Tender Price:	\$325,000.00	
Final Contract Price	\$330,000.00	
Sub-Contractors	Nil	Nil
Contractors Performance	All of the works were completed to specification, and on time.	

Commencement Date	Completion Date	Original Due Date	Extended Due Date	Explanation of Differing Dates
February 2006	May 2006	May 2006	Nil	Nil